

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial
Village at View High - Off-Site Sanitary Sewer
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Friday, February 09, 2018

Informational

- 1 Today the contractors are building the encasement for the ductile iron pipe that is going across the stream. We discussed that they need to have 8 inches of concrete all the way around the pipe and the re-bar needs to be in the middle of the concrete. On both sides of the pipe the concrete gets higher with the highest point reaching 20". When it is finished it will look like a swale. Fine Cut drilling and sawing is also here and doing the core drill for the existing MH 27-189. They have exposed that MH and are going to install the A-lok when they are finished core drilling. They are not planning on installing any pipe today. Steve Robbins 02/09/2018 2:23 PM

Comments: