

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|--|-------------------|-----------------|---------------------------------|
| DEI-Water Line - Construction Inspection | Brice Lawson | Partial | Friday, February 09, 2018 |

Informational

- 1 Brice Lawson 01/29/2018 3:10 PM
The contractor has began installing the 8" PVC water main for water main 1-1 from approx. STA. 1+36 towards the east. The pipe is being bedded in clean rock. The fire hydrant at STA. 1+91.45 has been moved to STA. 1+96.45 due to an existing power line. The hydrant has been set on a concrete block that is approx. 2' by 2'.

Informational

- 2 Brice Lawson 01/30/2018 4:04 PM
Precision has installed 8" C900 PVC water main on line 1-1 from approx. STA. 2+60 to approx. STA. 3+52. An 8" Tee and 8" Mueller gate valve were installed with the valve on the west side of the tee. The 8" C900 water line has been installed from STA. 5+40 to approx. STA. 6+98.1. The pipe was connected to the tee fitting at STA. 6+98.1. The pipe is being bedded and covered with clean rock. The tracer wire is being taped to the top of the pipe. It is difficult to verify that the water line is being placed as shown on plans as there are very few off set stakes and no F/L elevations for the water main.

Informational

- 3 Brice Lawson 01/31/2018 1:28 PM
Precision has installed the water main on line 1-2 from STA. 5+40 to STA.4+66.63. The fire hydrant and 6" gate valve have been installed at STA. 4+78.70. The pipe is being bedded in clean rock. The tracer wire is being installed along the top of the pipe. The water main is 4' to 5' below existing grade.

Informational

- 4 Brice Lawson 02/02/2018 11:24 AM
The water line for line 1-2 has been installed from STA. 3+20 to STA. 1+99. The 8" C900

water pipe is being installed on a bed of clean rock. The tracer wire has been installed above it. The 45 degree bends have been installed and the bolts have been sprayed with under coating. The fittings have been wrapped with poly wrap and sealed with tape.

It appears that the end of the sanitary service stub for lot 24 does not extend to the north side of the water line. I asked Jake with Precision if they would want to extend this now while they know where the lines are. He is going to check with the developer.

Informational

5 Brice Lawson 02/07/2018 3:07 PM

Precision has installed the 8" PVC water main from the tee fitting at STA. 6+98.91 to approx. STA. 9+89.00. The 8" Mueller 2361 gate valve was installed at STA. 6+98.91 on the south side of the tee fitting. The tee fitting has been installed at STA.7+90.54. The pipe is being bedded in clean rock. The tracer wire is being installed along the top of the pipe. Epoxy splice connectors are being used.

Informational

6 Brice Lawson 02/08/2018 5:21 PM

The 8" C900 water main has been installed from STA. 9+89 to STA. 12+00. This section of water main was installed and backfilled before it was inspected. It appears tracer wire was installed with this pipe. It appears that the marker tape has been installed. This section of water main trench was being backfilled and the soil was being compacted with a sheepsfoot compactor. KC Testing was on site performing compaction testing on the trench backfill. The tester informed me that the test are passing and that the compaction efforts appear to be proper.

The contractor has excavated a trench to install the water main from STA. 12+00 to STA. 14+16.58. I informed the contractor that the trench looks too deep according to the proposed fill on the plans. He checked his grade and confirmed that the trench was excavated too deep. He plans to backfill the trench and get compaction tests performed on the fill. I will be off on vacation the next couple days and Tom Chandler will be covering this project. Tom came out to the site today and I informed him of what is going on with the water main trench. He is aware of this issue.

Informational

7 Backfield and tested from station 12+00 to station 14+10. Will install water later today.

DEI-Water Line - Construction Brice Lawson
Inspection

Partial

Friday,
February 09,
2018

Informational

1 Brice Lawson 01/29/2018 3:10 PM

The contractor has began installing the 8" PVC water main for water main 1-1 from approx. STA. 1+36 towards the east. The pipe is being bedded in clean rock. The fire hydrant at STA. 1+91.45 has been moved to STA. 1+96.45 due to an existing power line. The hydrant has been set on a concrete block that is approx. 2' by 2'.

Informational

2 Brice Lawson 01/30/2018 4:04 PM

Precision has installed 8" C900 PVC water main on line 1-1 from approx. STA. 2+60 to approx. STA. 3+52. An 8" Tee and 8" Mueller gate valve were installed with the valve on the west side of the tee. The 8" C900 water line has been installed from STA. 5+40 to approx. STA. 6+98.1. The pipe was connected to the tee fitting at STA. 6+98.1. The pipe is being bedded and covered with clean rock. The tracer wire is being taped to the top of the pipe. It is difficult to verify that the water line is being placed as shown on plans as there are very few off set stakes and no F/L elevations for the water main.

Informational

3 Brice Lawson 01/31/2018 1:28 PM

Precision has installed the water main on line 1-2 from STA. 5+40 to STA.4+66.63. The fire hydrant and 6" gate valve have been installed at STA. 4+78.70. The pipe is being bedded in clean rock. The tracer wire is being installed along the top of the pipe. The water main is 4' to 5' below existing grade.

Informational

4 Brice Lawson 02/02/2018 11:24 AM

The water line for line 1-2 has been installed from STA. 3+20 to STA. 1+99. The 8" C900 water pipe is being installed on a bed of clean rock. The tracer wire has been installed above it. The 45 degree bends have been installed and the bolts have been sprayed with under coating. The fittings have been wrapped with poly wrap and sealed with tape.

It appears that the end of the sanitary service stub for lot 24 does not extend to the north side of the water line. I asked Jake with Precision if they would want to extend this now while they know where the lines are. He is going to check with the developer.

Informational

5 Brice Lawson 02/07/2018 3:07 PM

Precision has installed the 8" PVC water main from the tee fitting at STA. 6+98.91 to approx. STA. 9+89.00. The 8" Mueller 2361 gate valve was installed at STA. 6+98.91 on the south side of the tee fitting. The tee fitting has been installed at STA.7+90.54. The pipe is being bedded in clean rock. The tracer wire is being installed along the top of the pipe. Epoxy splice connectors are being used.

Informational

6 Brice Lawson 02/08/2018 5:21 PM

The 8" C900 water main has been installed from STA. 9+89 to STA. 12+00. This section of water main was installed and backfilled before it was inspected. It appears tracer wire was installed with this pipe. It appears that the marker tape has been installed. This section of water main trench was being backfilled and the soil was being compacted with a sheepsfoot compactor. KC Testing was on site performing compaction testing on the trench backfill. The tester informed me that the test are passing and that the compaction efforts appear to be proper.

The contractor has excavated a trench to install the water main from STA. 12+00 to STA. 14+16.58. I informed the contractor that the trench looks too deep according to the

proposed fill on the plans. He checked his grade and confirmed that the trench was excavated too deep. He plans to backfill the trench and get compaction tests performed on the fill. I will be off on vacation the next couple days and Tom Chandler will be covering this project. Tom came out to the site today and I informed him of what is going on with the water main trench. He is aware of this issue.

Informational

7 Backfield and tested from station 12+00 to station 14+10. Will install water later today.

Informational

8 Tom Chandler 02/09/2018 3:59 PM Installed from station 12+00 up to station 14+10. Will install hydrant and thrust restraints on 2/12/2018.

Comments:
