

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173845, Public Works Infrastructure Permit - Commercial

Scooters coffee

Address: 805 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Commercial Curb Inspection	Matt Munger	Partial	Monday, February 12, 2018

Informational

1 Matt Munger 02/12/2018 9:41 AM

The curbs had contraction joints cut in at approximately every 10ft. I did observed honeycomb areas on the back of the curb that I spoke with Sheldon about grouting. He said once all of the curb is in they will grout the backs of the curbs.

* I also informed Sheldon when they go to put in the sidewalk/driveway approach in the ROW to call me to do pre-pour inspection.

Comments: