

**PUBLIC WORKS ENGINEERING DIVISION**

# Inspection Summary

Permit #: PRPWFR20171420, Public Works Infrastructure Permit - Residential  
 CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Erosion Sediment Control (ESC) Inspection	Jeremy Young	Failed	Tuesday, February 13, 2018

Partial Correction

1 There are problems with the erosion control devices on your site.

Brice Lawson 01/09/2018 11:52 AM

Repair/replace the damaged silt fence on the east side of the site. Install larger rock at the construction entrance. Remove all mud and debris that gets tracked onto the street from this site.

Partial Correction--Brice Lawson 01/19/2018 3:07 PM

A construction entrance has been installed with larger rock.

DEI-Sanitary Sewer Construction Inspection	Brice Lawson	Partial	Tuesday, February 13, 2018
--	--------------	---------	----------------------------

Informational

1 Brice Lawson 11/16/2017 10:46 AM

Precision broke an existing 21" I/D sanitary main that is approx. 11' west of the existing 20" PVC force main located at STA. 1+36.30. This was damaged when they were excavating to install the proposed 8" sewer pipe between MH 1-A1 and existing MH 64-003. Barry Parks with LBVSD came on site and confirmed that this damaged DI pipe is an abandoned LBVSD sewer pipe. He said he is ok if the pipe is plugged on each side of the broken area.

Informational

2 Brice Lawson 11/17/2017 2:06 PM  
Precision is excavating the sanitary trench between proposed MH 1-A1 and the existing City MH 1-A1. Rock has been encountered in this trench and is being broke up with a stinger attachment.

Informational

3 Brice Lawson 11/20/2017 3:15 PM  
Precision has installed the base for MH 1-A1. The 8" SDR 26 sewer main has been installed from MH 1-A1 to the existing City MH 64-003. It appears that full sticks of pipe have been used except at the closure at the MH. The pipe has been bedded in clean rock.

Informational

4 Brice Lawson 11/28/2017 11:16 AM  
Precision has installed the base for MH 1-A3. The 8" sanitary main has been installed from MH 1-A2 to MH 1-A3. The service wyes have been installed for lots 6,7,8,9,12 and 13. The pipe is being bedded and covered with clean gravel.

Informational

5 Brice Lawson 11/30/2017 3:40 PM  
Precision has installed the concrete cradle for the outside drop assembly outside of MH 1-A1. The Stubs and tracer wires have been installed for lots 6, 9, 10, and 11. The flowable fill trench checks have been installed on the stubs for lots 10 and 11. 4" SDR 26 pipe is being used for the stubs. The pipes are being bedded in clean rock.

Informational

6 Brice Lawson 12/01/2017 11:51 AM  
Precision is working on the sanitary main between just north of MH 1-A3. The stubs for lots 6,7,8,9 and 12 have been installed. The trench checks for lots 6,8,9,12 and 13 have been installed.

Informational

7 Brice Lawson 12/05/2017 4:26 PM  
Precision has installed the 8" sanitary main from MH 1-A3 to the wye at STA. 7+60. The main is being bedded in clean rock. The wye fittings were installed for lots 5, 14,15,16 and 17. The tracer wire and stubs have been installed for lots 14, 15 and 16. The stubs and main trenches from the tie in to existing MH to MH 1-A3 have been partially backfilled. It appears that the trenches are being backfilled and compacted in lifts with a sheepsfoot style compactor. It appears that the trenches are at least 5' wide. There is a testing lab on site taking compaction tests every 50' on the main and on the stub crossings across the road.

Informational

8 Brice Lawson 12/08/2017 11:28 AM  
The 8" sanitary main has been installed on line 1-A from STA. 7+60 to MH 1-A4. The base for MH 1-A4 has been installed. The stubs and tracers wires appear to be installed from MH 1-A3 to MH 1-A4. The 8" SDR 26 main has been installed from MH 1-A4 to approx. STA. 3+20 on line 1-B. Some of the wyes and stubs have been installed. Tracer wires are being installed with the stubs. Areas for trench checks have been excavated. It appears that the pipes are being bedded in clean rock. The sanitary main between MH 1-A3 and MH 1-A4 is being backfilled. A sheepsfoot style compactor is being used to compact the soil. The

trenches appear to be about 5' wide. KCTE is on site to perform moisture density testing. I let Daniel Bryant with KCTE know that the moisture content for soil backfill of the trenches is +/- 2%.

Informational

9 Brice Lawson 12/11/2017 3:41 PM

The 8" SDR 26 sewer main has been installed from MH 1-A4 to approx. STA. 9+16. The pipe has been bedded in clean rock. The wye fitting, tracer wire and stub have been installed for lot 18.

Informational

10 Brice Lawson 12/12/2017 4:14 PM

Precision has installed the base for MH 1-A5. The 8" sanitary main has been installed from STA. 9+35 to MH 1-A5. The stub wye and tracer wire have been installed for lots 19 and 29. The 8" sanitary main has been installed from MH 1-A5 to approx. STA. 10+65. The wye fitting has been installed for lot 28. The pipe is being bedded in clean rock. KCTE was on site performing moisture/density testing on the sanitary trench backfill.

On 12/11 a SDR 35 wye was installed for lot 19. Precision assured me that the SDR 35 wyes and 45 bend fittings were only installed at lot 19. They removed the wye and installed a SDR 26 wye and removed the rest of the SDR 35 wyes from the site.

Informational

11 -----

Brice Lawson 12/13/2017 3:09 PM

Precision has installed the 8" SDR 26 sanitary main from approx. STA. 10+65 to the wye fitting at STA. 11+36 on line 1-A. The sewer stubs, wyes and tracer wires have been installed for lots 27, 28, 20 and 21. The rebar cage has been installed for the encasement at STA. 10+47. The rebar cage appeared to be installed in a typical manner. The crew was getting ready to install the concrete. They plan to use a vibrator.

Informational

12 Brice Lawson 12/14/2017 4:38 PM

Precision has installed the 8" sanitary main for line 1-A from STA. 11+36 to MH 1-A6. The 8" sanitary main has been installed from MH 1-A6 to the wye fitting located at STA. 12+93. The stubs have been installed for lots 23, 24 and 26. The trench check has been installed for lot 24. It appeared the pipes are being bedded and covered with clean rock. The sewer main and stub trenches are being backfilled between MH 1-A4 and MH 1-A6. It appears that the fill is being placed in lifts and compacted with a sheepsfoot style compactor. KCTE is on site performing moisture density testing on the backfill.

The crew was getting ready to install MH 1-A7 and the stub for lot 25.

Informational

13 Brice Lawson 12/19/2017 3:31 PM

The sewer stub and tracer wire for lot 25 have been installed. This has been partially backfilled.

The base for MH 1-C1 has been installed on a bed of clean rock. Approx. 75' of 12" SDR 26

sewer main has been installed in clean rock from this manhole towards MH 1-C2. It appears that the pipe is being bedded and covered with clean rock.

Informational

14 Brice Lawson 12/20/2017 3:25 PM

Precision is installing the 12" SDR 26 sewer main pipe between MH 1-C1 and MH 1-C2. It appears that the pipe is being bedded and covered with clean rock. The existing MH 64-001 has been exposed in preparation of the bore to be completed.

Informational

15 Brice Lawson 12/22/2017 2:13 PM

It appears that the 12" PVC sanitary main has been installed from approx. 2+15 to approx. STA. 4+24 on sanitary line 1-C. The existing manhole 62-001 has been core drilled and it appears that the 12" PVC sanitary main has been installed from this manhole to MH 1-C1. It appears that the pipe is being bedded and covered in clean rock. It appears that the gasket has been installed at the core hole. It appears that there is at least 6" between the core hole and the hole for the existing main.

Informational

16 Brice Lawson 01/22/2018 12:41 PM

Precision worked on Saturday 1/20/18 installing the remainder of the 12" sanitary main between MH 1-C2 and MH 1-C1. This was approx. 20' of main that was connected to MH 1-C2. Bedding rock is covering this section of pipe. It is raining today and there is a stream of water running into the excavated pit for the manhole. The manhole base has only been installed at this time.

Informational

17 Brice Lawson 02/13/2018 9:41 AM

Danny with Precision had a few questions that he needed answered about the placement of fire hydrants.

Precision is working on installing the outside drop assembly for MH1-C2. The manhole has been core drilled a PSX Direct Drive manhole gasket has been installed to connect the proposed 12" sanitary main to MH 1-C2.

DEI-Sanitary Sewer - Wye /  
Insert-A-Tee Installation

Jeremy Young

Passed

Tuesday,  
February 13,  
2018

Informational

1 Brice Lawson 02/13/2018 12:06 PM

The sanitary stub tracer wires for all lots were tested by Integrity Locating Service. Jeremy Young witnessed the testing. The tracer wires were locatable from the sanitary main to the riser box.

**Comments:**

