

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173845, Public Works Infrastructure Permit - Commercial
Scooters coffee
Address: 805 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Driveway Inspection	Matt Munger	Partial	Thursday, February 15, 2018

Corrective Action Required

1 Matt Munger 02/14/2018 11:08 AM
I observed loose material and advised Sheldon to have the workers compact the material. I also informed him to make sure they use KCMMB 4k mix and use the white cure after the concrete approach is poured. I measured the stakes that they had in place to ensure there would be a minimum of 8" of concrete in place. I also advised them to remove any chunks of dirt.

Informational

2 Matt Munger 02/14/2018 3:19 PM Took a snap of the concrete ticket (KCMMB 4K). Asked Dan to make sure they put blankets over the existing approach that they had poured today. I did observe them spray white cure on the newly poured driveway approach.

The approach area that they cut out to put in the ADA had enough material but needed to be compacted. I also asked that they cut the curb straight. They stated they would be pouring in the morning.

Informational

3 Matt Munger 02/15/2018 8:30 AM
I observed smooth dowels in place in the curbs for the SW driveway approach that was cut out to allo ADA compliance with the sidewalk. The material they had in place was loose and I had asked that they compact the material.

Comments:

