
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172853, Public Works Infrastructure Permit - Commercial

Summit Eye Care

Address: 1621 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Grading/Excavation/Fill Inspection	Steve Robbins	Partial	Tuesday, February 20, 2018

Informational

1 The contractors seem to be done with the grading, I will look at the plans to make sure everything is looking good. Steve Robbins 12/19/2017 3:36 PM

Informational

2 No work is being done outside today. Steve Robbins 01/03/2018 2:24 PM

Informational

3 There is no work going on outside today. The contractors are continuing to work inside the building. Steve Robbins 01/08/2018 3:58 PM

Informational

4 No work is going on today, the weather is cold and wet. Steve Robbins 01/11/2018 11:13 AM

Informational

5 The contractors are still grading and getting it ready for seed and straw. Steve Robbins 01/31/2018 2:16 PM

Informational

6 Steve Robbins 02/06/2018 3:23 PM No work going on today.

Informational

7 No work going on outside today. Steve Robbins 02/08/2018 3:42 PM

Informational

8 No work is going on today. Steve Robbins 02/12/2018 11:02 AM

Informational

9 I talked with Dean Kirby, they are going to relocate the at&t cable line and then they will re-grade behind the building backing up to blue-parkway. Steve Robbins 02/20/2018 2:30 PM

Comments:
