
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water - Material Verification	Steve Robbins	Passed	Wednesday, February 28, 2018

Informational

- 1 I have checked the materials that are on-site . They did not have the spray for the bolts, but they now have it . They seem to have the correct pipe and fittings and all the pipe and fitting sizes are correct.Steve Robbins 02/28/2018 3:36 PM

DEI-Water Line - Construction Inspection	Steve Robbins	Partial	Wednesday, February 28, 2018
--	---------------	---------	------------------------------

Informational

- 1 The contractor is on site and are starting the 12" public water line. They are planning on building the waterline first and then doing the tie-in to the existing 8" water line. They are planning on laying pipe today.Steve Robbins 02/26/2018 10:19 AM

Informational

- 2 They have installed the 12x12 tee, no thrust block yet. also have installed the 12x8 reducer and 2- 12" valves. They will install the 45 when they tie in to the 8" line. Tehy are working there way up to the fire hydrant at station 43.73. Steve Robbins 02/26/2018 2:54 PM

Informational

- 3 The 12" butterfly valve and 8" gate valve has been installed at station 16.49 and the tee for the fire hydrant at station 34.73 has also been installed. They are planning on installing thrust blocks and straddle block this afternoon.Steve Robbins 02/27/2018 1:45 PM

Informational

- 4 The water line has been installed up to station 34.73. . The fire hydrants for station 34.73 has not been installed yet. Steve Robbins 02/28/2018 11:51 AM

Comments:
