
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial

COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	Jeremy Young	Partial	Wednesday, March 07, 2018

Informational

- 1 Jeremy Young 03/06/2018 3:48 PM John DiMauro and I met with the contractor and observed the installation of the flared end section and the pipe to box 201. There was sufficient rock base and 6" cover over the storm pipe. The box 201 was placed on at least 4" of rock below the structure. The contractor was going to backfill and move forward.

Informational

- 2 Jeremy Young 03/07/2018 3:20 PM John Dimauro and I met with the contractor putting in the storm line. The contractor put in Box 201 and 202 with 24" HDPE pipe between. There was at least 4" rock below the boxes and the pipe was surrounded by 6" of rock. The contractor will backfill.

DEI-Storm - Pipe	Jeremy Young	Partial	Wednesday, March 07, 2018
------------------	--------------	---------	---------------------------------

Informational

- 1 Jeremy Young 03/06/2018 3:48 PM John DiMauro and I met with the contractor and observed the installation of the flared end section and the pipe to box 201. There was sufficient rock base and 6" cover over the storm pipe. The box 201 was placed on at least 4" of rock below the structure. The contractor was going to backfill and move forward.

Informational

- 2 Jeremy Young 03/07/2018 3:20 PM John Dimauro and I met with the contractor putting in the storm line. The contractor put in Box 201 and 202 with 24" HDPE pipe between. There was at least 4" rock below the boxes and the pipe was surrounded by 6" of rock. The

contractor will backfill.

Informational

- 3 Jeremy Young 03/07/2018 3:23 PM I was able to inspect the installation of the storm pipe. The contractor installed box 203 and ran 24" HDPE between. There was sufficient rock base at least 4" under the box. The pipe was surrounded with at least 6" of rock. The contractor will backfill.

Comments:
