

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial  
COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Storm - Pipe	Jeremy Young	Partial	Friday, March 09, 2018

Informational

1 Jeremy Young 03/06/2018 3:48 PM John DiMauro and I met with the contractor and observed the installation of the flared end section and the pipe to box 201. There was sufficient rock base and 6" cover over the storm pipe. The box 201 was placed on at least 4" of rock below the structure. The contractor was going to backfill and move forward.

Informational

2 Jeremy Young 03/07/2018 3:20 PM John Dimauro and I met with the contractor putting in the storm line. The contractor put in Box 201 and 201 with 24" HDPE pipe between. There was at least 4" rock below the boxes and the pipe was surrounded by 6" of rock. The contractor will backfill.

Informational

3 Jeremy Young 03/07/2018 3:23 PM I was able to inspect the installation of the storm pipe. The contractor installed box 203 and ran 24" HDPE between. There was sufficient rock base at least 4" under the box. The pipe was surrounded with at least 6" of rock. The contractor will backfill.

Informational

4 Jeremy Young 03/07/2018 3:27 PM Contractor was in the process of adding box 204. The pipe was in place and surrounded with at least 6" of rock. The contractor will backfill.

Informational

5 Jeremy Young 03/08/2018 10:01 AM Contractor added box 204 and connected the HDPE pipe to the box. The box was set on at least 4" of rock and the pipe was covered with at least 6" of rock. The contractor will backfill.

Informational

6 Jeremy Young 03/09/2018 10:04 AM Contractor is working on line 300. They have installed the 30" HDPE from the flared end section to the box 301. The pipe has at least 6" of rock

surrounding the pipe. the box has at least 4" of rock bedding.

DEI-Storm - Material  
Verification

Jeremy Young

Partial

Friday, March  
09, 2018

Informational

- 1 Jeremy Young 03/09/2018 10:30 AM Contractor has received boxes 101, 302, 303. The box 101 has weir wall to slide into place. Need to verify the placement of hole for overfill. Will check again.

**Comments:**

---