
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial

COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	John DiMauro	Partial	Wednesday, March 14, 2018

Informational

- 1 Jeremy Young 03/09/2018 3:31 PM The contractor laid 30" HDPE between box 301 and 302. This was covered with 6" of rock before backfill. Box 302 was set in place with at least 4" of rock for bedding. The crew was going to backfill before the weekend.

Informational

- 2 Jeremy Young 03/06/2018 3:48 PM John DiMauro and I met with the contractor and observed the installation of the flared end section and the pipe to box 201. There was sufficient rock base and 6" cover over the storm pipe. The box 201 was placed on at least 4" of rock below the structure. The contractor was going to backfill and move forward.

Informational

- 3 Jeremy Young 03/07/2018 3:20 PM John Dimauro and I met with the contractor putting in the storm line. The contractor put in Box 201 and 201 with 24" HDPE pipe between. There was at least 4" rock below the boxes and the pipe was surrounded by 6" of rock. The contractor will backfill.

Informational

- 4 Jeremy Young 03/07/2018 3:23 PM I was able to inspect the installation of the storm pipe. The contractor installed box 203 and ran 24" HDPE between. There was sufficient rock base at least 4" under the box. The pipe was surrounded with at least 6" of rock. The contractor will backfill.

Informational

- 5 Jeremy Young 03/07/2018 3:27 PM Contractor was in the process of adding box 204. The pipe was in place and surrounded with at least 6" of rock. The contractor will backfill.

Informational

- 6 Jeremy Young 03/08/2018 10:01 AM Contractor added box 204 and connected the HDPE

pipe to the box. The box was set on at least 4" of rock and the pipe was covered with at least 6" of rock. The contractor will backfill.

Informational

7 Jeremy Young 03/09/2018 10:04 AM Contractor is working on line 300. They have installed the 30" HDPE from the flared end section to the box 301. The pipe has at least 6" of rock surrounding the pipe. the box has at least 4" of rock bedding.

Informational

8 Jeremy Young 03/13/2018 9:13 AM Contractor working on the 300 line for storm. The crew is laying pipe between box between 302 and 303. There is at least 6" of rock surrounding the pipe and the crew will backfill.

Informational

9 John DiMauro 03/13/2018 2:31 PM

The crew on site has approx. 160'ft of the storm pipe laid between box 303 and 304. Box 304 is set and the pipe is stubbed in. The crew plans to pour collars and inverts tomorrow. There appears to be sufficient rock bedding under the pipe. The crew is waiting on another load of rock to finish backfilling the trench.

Informational

10 John DiMauro 03/14/2018 2:41 PM

The crew on site installed storm box 305 and the pipe connection between 304 & 305. They poured the inverts and collars for boxes 303, 304 & 305. The crew will backfill tomorrow.

Comments:
