

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Jeremy Young	Partial	Tuesday, March 20, 2018

Informational

- 1 Jeremy Young 03/20/2018 11:23 AM Contractor has begun working on Sanitary Line B. They have run approximately 50' of line. There is at least 6" of rock surrounding the sanitary line. The pipe is SDR-26 and Manufactured within the last year. The pipe size is 8".

DEI-Storm - Pipe	Jeremy Young	Partial	Tuesday, March 20, 2018
------------------	--------------	---------	-------------------------------

Informational

- 1 Jeremy Young 03/20/2018 11:29 AM Contractor is working on Storm Line 1 and continuing from Field inlet 1-3. They have placed approximately 80' of pipe with 6" of rock surrounding the pipe. They will start backfilling this afternoon.

Comments: