

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision  
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection	Jeremy Young	Partial	Wednesday, March 28, 2018

Informational

1 Jeremy Young 03/20/2018 11:23 AM Contractor has begun working on Sanitary Line C. They have run approximately 50' of line. There is at least 6" of rock surrounding the sanitary line. The pipe is SDR-26 and Manufactured within the last year. The pipe size is 8".

Informational

2 Jeremy Young 03/21/2018 12:53 PM John DiMauro and I met with the contractor. The crew was working on sanitary line C. They were connecting to manhole C-1. The 8" C-900 pipe had sufficient rock at least 6" surrounding the pipe. The box C-1 had at least 4" of rock below the bottom structure.

Informational

3 Jeremy Young 03/22/2018 9:40 AM Contractor is working on sanitary sewer stubs for the Line C. They have 2 stubs for installation. Will inspect after WYE installation.

Informational

4 Jeremy Young 03/22/2018 2:59 PM Contractor installed 2 Wye connections along with the tracer wire. The Wye connections were SDR 26 and the pipe was SDR 26. They Wye appeared to be put in the proper position. There was at least 6" of rock surrounding the pipe. The contractor is adding trench checks for the stubs which will be flowable fill.

Informational

5 Jeremy Young 03/23/2018 10:25 AM Contractor is working on sanitary sewer stub for lot. There is at least 6" of rock surrounding the pipe and the tracer wire is being run across the top of the pipe. They will continue.

Informational

6 Jeremy Young 03/23/2018 2:40 PM Crew is continuing to install 8" line from manhole C-1. Crew installed approximately 30 feet of sanitary main. There is at least 6" of rock

surrounding the pipe and the crew will backfill.

Informational

7        Jeremy Young 03/28/2018 8:58 AM Crew is continuing work on sanitary line C. There is at least 6" of rock below and surrounding the pipe. They will be working toward MH C-2.

**Comments:**

---