

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial
COLEMAN EQUIPMENT
Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Jeremy Young	Partial	Thursday, April 05, 2018

Informational

- 1 Jeremy Young 04/05/2018 10:04 AM Contractor is beginning to add blocks for the retaining wall. we have not received redesign plans for the wall changes. We have requested the plan changes and have not received them as of yet.

DEI-Site Visit	Jeremy Young	Partial	Thursday, April 05, 2018
----------------	--------------	---------	-----------------------------

Informational

- 1 Jeremy Young 04/05/2018 10:04 AM Contractor is beginning to add blocks for the retaining wall. we have not received redesign plans for the wall changes. We have requested the plan changes and have not received them as of yet.

Informational

- 2 Jeremy Young 04/05/2018 4:10 PM I have asked the general contractor to stop work on the retaining wall. We have requested information as to the integrity of the wall footings. The contractor has been informed of the request and we are waiting for the plans.

The retaining wall design has called for the sub grade material to be the same all the way across the wall length. The sub grade had to be over excavated to make it correct. The contractor has added AB3 into the over dig and we have requested information about the integrity of the process.

Comments:

