

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20172852, Public Works Infrastructure Permit - Commercial
SUMMIT VILLAGE

Address: 1641 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-ESC - (Vegetation/Ground Cover)	Steve Robbins	Partial	Wednesday, April 18, 2018

Corrective Action Required

1 The vegeatoin has not yet been installed.Steve Robbins 03/26/2018 2:43 PM

Informational

2 It has been very muddy and wet the last week, they have not been able to get the seed and straw in yet.Steve Robbins 04/03/2018 3:23 PM

Informational

3 Yesterday and today the contractors have been cleaning up the propery from rock and debris. They have also been hydroseeding the entire site. They have not yet finished everything yet, they still have about 20% left to complete.Steve Robbins 04/18/2018 2:12 PM

Comments: