

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial  
Village at View High - Off-Site Sanitary Sewer  
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer - Air Test	Steve Robbins	Partial	Tuesday, April 24, 2018

**Informational**

1 We did the air test from existing Mh to A-o , A-o to A-1, and A-1 to A-2. The testing passed up to MH A-2. They are going to do the rest on april 23.Steve Robbins 03/30/2018 9:04 AM

**Informational**

2 Today we did the air test on MH A2-A-7. After today everything passed up to A-7.Steve Robbins 04/20/2018 3:52 PM

**Corrective Action Required**

3 Today we did the air test from a-6 to a-10. Everything passed.Steve Robbins 04/24/2018 8:30 AM

DEI-Sanitary Sewer - Vacuum	Steve Robbins	Partial	Tuesday, April 24, 2018
-----------------------------	---------------	---------	----------------------------

**Informational**

1 We did the vacuum testing for MH A-0, A-1 and A-2. The test was for 2.5 minutes and they all passed. They are planning on doing the rest of the MH on April 22, when it is 30 days for everything.Steve Robbins 03/30/2018 8:33 AM

**Informational**

2 Today we did the vacuum test on MH A-3 to MH A-6. I did all the tests for 2.5 mins. Everything is passed up to A-6.Steve Robbins 04/20/2018 3:57 PM

**Informational**

3 We did the vacuum test from a-6 to a-10. A-8 failed the first time, then they wrapped the top riser rings again and then it passed. Everything is now passed up to A-10.Steve Robbins 04/24/2018 8:36 AM

Informational

1 The mandrel test was completed from the existing MH to A-o-10 ft. A-0 to A-1 which is 85 ft. These tests all passed. A-1 to A-2 is all ductile so there is no mandrel test. Steve Robbins 03/30/2018 9:08 AM

Informational

2 The mandrel has passed up to A-6. Steve Robbins 04/20/2018 4:00 PM

Informational

3 The mandrel has passed from A-6 to A-10. Steve Robbins 04/24/2018 9:41 AM

**Comments:**

---