

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20171401, Public Works Infrastructure Permit - Commercial

Ward Rd Expansion

Address: 700 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|------------------------------|---------------|----------|---------------------------|
| DEI-Miscellaneous Inspection | Steve Robbins | Passed | Monday, April 30, 2018 |

Informational

- 1 The vegetation will be completed and the next phase of this project is started. There was some asphalt and striping that was put in when the temperature was questionable, these items will be monitored and or corrected on the next phase. I talked with Ryan and Mike and they said money was put in escrow for these items so they could get final acceptance. Steve Robbins 01/30/2018 9:56 AM

Informational

- 2 I spoke with Jonathan Meyers from Sapp, we are suppose to meet out on Ward Rd. and go over the striping, vegetation, and a few punch list items that need to be taken care of. We also talked about getting some silt fence up on ward because there was some run-off onto the sidewalk. Steve Robbins 03/27/2018 3:45 PM

Informational

- 3 I spoke with Jonathan about this on the phone, I told him what I thought needed to be done and he was going to go by and check it out and get back with me. Steve Robbins 03/30/2018 3:56 PM

| | | | |
|------------------------------------|---------------|---------|---------------------------|
| DE-ESC - (Vegetation/Ground Cover) | Steve Robbins | Partial | Monday, April 30, 2018 |
|------------------------------------|---------------|---------|---------------------------|

Informational

- 1 Emery Sapp had the contractors out to spray the seed over all the area's that needed to be seeded. The erosion control is also in place. Steve Robbins 04/13/2018 9:46 AM

Informational

- 2 The contractors did hydro-seeding over all the areas that needed to be re-seeded. Hopefully we will get some rain and it will will in where it was needed. Steve Robbins

04/30/2018 3:21 PM

Comments:
