
PUBLIC WORKS ENGINEERING DIVISION

Field Engineering Inspections Site Visit

Permit #: PRSITE20180515, Development - Site

Abundant Life Food Pantry

Address: 1300 SW JEFFERSON ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary - Material Verification	Matt Munger	Partial	Monday, May 07, 2018

Corrective Action Required

1 Matt Munger 04/13/2018 2:46 PM
Material submittal was received and SDR-35 fittings were submitted and I have informed Ryan Warman (Pearce Construction) that our specs call for SDR-26 fittings. Ryan sent back in an email that they would make sure the fittings were what is required.

Informational

2 Matt Munger 05/07/2018 1:35 PM
Spoke to Randy in regards to the ductile iron pipe that was submitted to use for the sewer service line on the private side. I had spoke with Gene (Development Engineer) about the contractor wanting to use ductile iron and he found out that ductile iron is not allowed to be used for a sewer service line.

DEI-Miscellaneous Inspection	Matt Munger	Partial	Monday, May 07, 2018
------------------------------	-------------	---------	----------------------

Informational

1 Matt Munger 04/03/2018 3:05 PM
No activity on site.

Informational

2 Matt Munger 04/09/2018 11:38 AM
No activity on site.

Informational

3 Matt Munger 04/13/2018 2:44 PM
Stakes have been put out on site.

Informational

4 Matt Munger 04/17/2018 11:15 AM
No activity on site.

Informational

5 Matt Munger 05/07/2018 8:01 AM
Spoke to Randy to see if the utility contractor was going to be out to work today so I could verify the parts prior to installation. He stated he hasn't heard back from them yet.

Comments:
