

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174063, Public Works Infrastructure Permit - Commercial
COLEMAN EQUIPMENT - WATER MAIN EXTENSION
Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection Informational	Jeremy Young	Partial	Wednesday, May 09, 2018
1	Jeremy Young 05/07/2018 9:49 AM Crew is installing the water line. They have installed approx 80' of pipe. They have wrapped the couplers with 12 Mil. poly wrap and have the tracer wire present. They have added the marker tape. They will add the fire hydrants and pour the thrust blocks.		
Informational			
2	Jeremy Young 05/07/2018 11:46 AM Crew is installing water line for the site. They have added approx 60' more of water line. They have installed the tee for the hydrant assemblies. They will install the hydrants this afternoon. They have tracer wire and marker tape present.		
Informational			
3	Jeremy Young 05/07/2018 3:43 PM John DiMauro and I were on site. The crew has installed the 2 fire hydrants and valves. They have the correct fittings and have poly wrapped the DIP and metal fittings. They have to adjust one of the fire hydrants for the grade.		
Informational			
4	Jeremy Young 05/09/2018 9:08 AM Contractor has had the BFP vault delivered and is working to place it in the ground.		
Informational			
5	Jeremy Young 05/09/2018 11:22 AM Crew is digging for the BFP vault. They will be placing the vault this afternoon. They have also added the rebar for the straddle block at the main and will pour the block and the thrust blocks this afternoon.		

DEI-Water Line - Construction Jeremy Young Partial Wednesday,

Inspection

May 09, 2018

Informational

- 1 Jeremy Young 05/07/2018 9:49 AM Crew is installing the water line. They have installed approx 80' of pipe. They have wrapped the couplers with 12 Mil. poly wrap and have the tracer wire present. They have added the marker tape. They will add the fire hydrants and pour the thrust blocks.

Informational

- 2 Jeremy Young 05/07/2018 11:46 AM Crew is installing water line for the site. They have added approx 60' more of water line. They have installed the tee for the hydrant assemblies. They will install the hydrants this afternoon. They have tracer wire and marker tape present.

Informational

- 3 Jeremy Young 05/07/2018 3:43 PM John DiMauro and I were on site. The crew has installed the 2 fire hydrants and valves. They have the correct fittings and have poly wrapped the DIP and metal fittings. They have to adjust one of the fire hydrants for the grade.

Informational

- 4 Jeremy Young 05/09/2018 9:08 AM Contractor has had the BFP vault delivered and is working to place it in the ground.

Comments:
