
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial
COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection Informational	Jeremy Young	Partial	Wednesday, May 09, 2018

1 Jeremy Young 03/08/2018 9:55 AM Contractor added inverts and collars to flared end section. Also added to Box 202, 203, 204. They were poured with KCMMB 4K concrete. The inverts were rubbed and filled to the flow line. The collars were poured in the same KCMMB 4K interior and exterior. The box 201 and the toe wall for the flared end section will be completed at a later date.

Informational

2 Jeremy Young 03/12/2018 2:52 PM Contractor poured inverts for boxes 201, 301, 302. Also poured the toe wall for flared end section 200. The flared end section toe wall was at least 8" wide and 24" deep. The box inverts were all poured and collars also. They were poured to the flow line and KCMMB 4K mix was used.

Informational

3 Jeremy Young 03/22/2018 10:21 AM Contractor is working on the 100 storm line within the basin. They are laying the 30" concrete pipe for the outflow into the creek. They have the proper bedding of at least 6" of rock surrounding the pipe.

Informational

4 Jeremy Young 03/22/2018 2:48 PM Contractor installed all 30" pipe from flared end section 100 to outflow structure 101. They have at least 6" of rock surrounding the pipe. Contractor will pour toe wall and collars tomorrow.

Resolved

5 Jeremy Young 03/23/2018 2:31 PM Contractor installed the 24" concrete pipe from box 102 to box 102. They installed the inverts in KCMMB 4K concrete for box 102 and 101 outflow. Inflow section has concrete poured just below the hole in the weir wall. This will allow them to finish when the metal plate arrives for the section. The toe wall for 100 was poured to specs for the tow wall.

Informational

- 6 Jeremy Young 05/09/2018 9:11 AM Crew is beginning to install the removed portion of the storm line 200. They will add the pipe and set the box back in place.

DEI-Storm - Sewer
Construction Inspection

Jeremy Young

Partial

Wednesday,
May 09, 2018

Informational

- 1 Jeremy Young 03/08/2018 9:55 AM Contractor added inverts and collars to flared end section. Also added to Box 202, 203, 204. They were poured with KCMMB 4K concrete. The inverts were rubbed and filled to the flow line. The collars were poured in the same KCMMB 4K interior and exterior. The box 201 and the toe wall for the flared end section will be completed at a later date.

Informational

- 2 Jeremy Young 03/12/2018 2:52 PM Contractor poured inverts for boxes 201, 301, 302. Also poured the toe wall for flared end section 200. The flared end section toe wall was at least 8" wide and 24" deep. The box inverts were all poured and collars also. They were poured to the flow line and KCMMB 4K mix was used.

Informational

- 3 Jeremy Young 03/22/2018 10:21 AM Contractor is working on the 100 storm line within the basin. They are laying the 30" concrete pipe for the outflow into the creek. They have the proper bedding of at least 6" of rock surrounding the pipe.

Informational

- 4 Jeremy Young 03/22/2018 2:48 PM Contractor installed all 30" pipe from flared end section 100 to outflow structure 101. They have at least 6" of rock surrounding the pipe. Contractor will pour toe wall and collars tomorrow.

Informational

- 5 Jeremy Young 05/09/2018 9:11 AM Crew is beginning to install the removed portion of the storm line 200. They will add the pipe and set the box back in place.

Informational

- 6 Jeremy Young 05/09/2018 11:31 AM Crew has installed the box and is laying the pipe back into the box. There is sufficient rock surrounding the pipe. they will backfill.

Comments:
