

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180515, Development - Site
Abundant Life Food Pantry
Address: 1300 SW JEFFERSON ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Matt Munger	Partial	Tuesday, May 15, 2018

1 Matt Munger 05/11/2018 1:40 PM
John D. and I came out to check on the progress of the sanitary sewer stub. The utility contractor was working on boring under the private drive. They said they were not going to get the pipe installed today.

Informational

2 Matt Munger 05/14/2018 1:57 PM
The contractors had installed one stick of pipe of SDR-26 pipe.

Informational

3 Matt Munger 05/14/2018 2:26 PM
Troy Thompson and I observed the utility contractors tie-in the wye to the private main. They set the wye at approximately 45 degrees. They used strong back fittings to connect the wye to the private main. We did observe the workers using an adequate clean gravel below the pipe. and on top.

Informational

4 Matt Munger 05/15/2018 9:50 AM
The contractor used SDR-26 fittings to run the SDR-26 sewer pipe to the building. I did observe a strong back fitting in place connecting the SDR-26 pipe to the line going into the building.

* The contractor had asked about running the storm differently than how the plans show since the storm would run close to the hydrant. I informed Randy that he would need to speak with his Design Engineer and go through him for the changes.

Comments:
