

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180515, Development - Site
Abundant Life Food Pantry
Address: 1300 SW JEFFERSON ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection Informational	John DiMauro	Partial	Wednesday, May 16, 2018

1 Matt Munger 05/15/2018 2:15 PM

Randy wanted to change the direction of the storm sewer since it was going to be too close to the hydrant. I informed Randy that he should have his Design Engineer approve the change and send me via email what he was going to be changing.

Informational

2 John DiMauro 05/16/2018 1:35 PM

The crew installed the storm line from the building to the existing storm inlet. I observed the 8" roof connections to the 12" line and the connections along the 12" line. The collar and invert was poured this morning. The crew didnot have the concrete ticket so I was unable to verify the concrete type.

Comments: