

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRSUBD20180158, Development - Subdivision  
Park Ridge 6th Plat

Address:

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer - Air Test	Jeremy Young	Passed	Thursday, May 17, 2018

Informational

1 Jeremy Young 05/17/2018 3:43 PM All lines were air tested. The machine used was calibrated within the last month. The crew had inflated the ball to 4 psi for 2 mins prior to the test to equalize the air. They tested at 3.5 and did not have a drop in pressure for the time needed to pass.

DEI-Sanitary Sewer - Mandrel	Jeremy Young	Passed	Thursday, May 17, 2018
------------------------------	--------------	--------	---------------------------

Informational

1 Jeremy Young 05/17/2018 3:40 PM Crew has pulled the mandrel through all the lines. A,B,C, and D. It was hand pulled through all the lines. The mandrel width was 7.37.

DEI-Sanitary Sewer - Vacuum	Jeremy Young	Passed	Thursday, May 17, 2018
-----------------------------	--------------	--------	---------------------------

Informational

1 Jeremy Young 05/17/2018 3:46 PM All of the manholes were vacuum tested. The holes were plugged and the top was placed over the manhole. The vacuum pulled was 10 inches of mercury and there was no drop in the time needed for passing. There were 2 manholes that did not pass the first time D-1, D-2, after fixing the ball in the pipe they were able to get the manholes to pass.

**Comments:**

