
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180219, Development - Site
MERIDIAN AT VIEW HIGH APARTMENTS
Address: 201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Wednesday, June 06, 2018

- 1 The contractor, Bair Excavating has begun work on the private sanitary, they are installing 8" sdr 26. They started on MH A-5, the 12" public sanitary has not yet been installed and it will be installed by Blue Nile Construction. They started with MH A-5 and hit alot of rock today, when I left around 2:30 they did not have the MH installed yet.Steve Robbins
06/05/2018 3:30 PM

Informational

- 2 They are still hitting alot of rock and have not yet installed MH A-5. I will check back later.Steve Robbins 06/06/2018 9:25 AM

Informational

- 3 They are still working on trying to get MH a-5 installed because of all the rock they hit.Steve Robbins 06/06/2018 3:24 PM

DEI-Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Wednesday, June 06, 2018
--	---------------	---------	-----------------------------

- 1 The contractor, Bair Excavating has begun work on the private sanitary, they are installing 8" sdr 26. They started on MH A-5, the 12" public sanitary has not yet been installed and it will be installed by Blue Nile Construction. They started with MH A-5 and hit alot of rock today, when I left around 2:30 they did not have the MH installed yet.Steve Robbins
06/05/2018 3:30 PM

Informational

- 2 They are still hitting alot of rock and have not yet installed MH A-5. I will check back later.Steve Robbins 06/06/2018 9:25 AM

Comments:
