

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial

Village at View High - Off-Site Sanitary Sewer

Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Thursday, June 07, 2018

1 I spoke with Chad today about getting the sanitary line flushed so we can get the camera crew out. It looks like it will be difficult for the camera crew to get their van on site to do the video. I spoke with Brent and he is going to try and come out on site and give us some suggestions as to how we can get this taken care of. Steve Robbins 05/31/2018 2:54 PM

Informational

2 I met with Brent today and after walking the site i am going to let the contractor know we need to get some dirt in to cross the creek, there is no water running through it. We need to get the van for the camera crew across the creek. Steve Robbins 06/01/2018 3:51 PM

Informational

3 Holthouse came out yesterday and filled in the creek crossing with dirt so the camera van will be able to get across and complete the camera testing. I spoke with Brent and he is having them come out this afternoon to start the camera testing. If they dont finish this afternoon they will in the morning. Steve Robbins 06/05/2018 10:52 AM

Informational

4 The camera test has been completed. I spoke with Brent Dye and he said he would finish looking at it tomorrow and then send it on to Josh and hopefully get some results at the beginning of next week. Steve Robbins 06/07/2018 3:47 PM

DE-ESC - (Vegetation/Ground Cover)	Steve Robbins	Partial	Thursday, June 07, 2018
---------------------------------------	---------------	---------	----------------------------

Informational

1 The seeding company came in yesterday and today and installed the Coir Log and J-Hook. They did this on the enbankment of the stream. They installed all the seed and straw

around MH A-0 to A-2 . Steve Robbins 04/17/2018 4:01 PM

Informational

- 2 The seed and straw for the side where the horse stable is on the east side of the creek is installed but not yet coming up. Steve Robbins 05/08/2018 2:07 PM

Informational

- 3 The contractors are grading from MH A-3 to A-15 and bringing top soil so they get get seed and straw down. Steve Robbins 05/15/2018 2:58 PM

Informational

- 4 The seeding company was here yesterday installing seed and straw. I am going to check today to make sure they finished. Steve Robbins 06/07/2018 7:23 AM

Comments:
