
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Thursday, June 07, 2018
1	Installed sanitary sewer main line 2 up to station 15+80. Installed service stubs for lots 96-100 as well. Installed tracer wire and trench check. Installed service stubs for lots 65-67 with tracer wire and trench checks. Installed sanitary sewer main line 4 up to station 17+00. Installed wyes for lots 46 and 47. Installed outside drop for MH 4-3.		
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Thursday, June 07, 2018
1	Tom Chandler 06/07/2018 5:43 PM Installing sanitary sewer main line 2 and 4 today. Emailed Melissa with Olsson about utility located on property line. No easements at this time for those utilities. Proposing to move utilities and end of road to the west.		
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Thursday, June 07, 2018
1	Tom Chandler 06/07/2018 5:47 PM Installed up to station 19+77 on sanitary sewer main line 4. Installed wyes for lots 31,49 and 64. Installed sanitary sewer main line 2 up to station 16+50. Installed MH 2-2. Poured inverts for MH 1-6, MH 2-1, MH 4-2 and MH 4-3. Poured cradle for drop MH 4-3.		

Comments:

