
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational		Partial	Saturday, June 23, 2018
1	Brian Byrd was covering the project today. Contractor installed 98 L/F of 8" SDR 26 PVC for MH 5-1 to MH 5-2. Installed service line for lot 25 and 35.		
DEI-Storm - Sewer Construction Inspection Informational		Partial	Saturday, June 23, 2018
1	Brian Byrd was covering the project. Contractor installed Storm structure 5-3. Installed 106 L/F of 24" HDPE for MH 5-3 to CI 5-4 and installed 35 L/F of 18" HDPE to CI 5-5. Installed structures 5-3 thru 5-5. Installed 196 L/F of 30" HDPE from MH 5-3 to MH 6-0.		
DEI-Sanitary Sewer Construction Inspection Informational		Partial	Saturday, June 23, 2018
1	Brian Byrd was covering project today. Contractor installed line 5 up to station 14+75. Installed service laterals for lots 26,33 and 34.		
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Saturday, June 23, 2018
1	Tom Chandler 06/21/2018 Contractor installed line 5 up to station 17+04. Installed MH 5-2. Installed service laterals for lots 27 and 32. Tracer wire and trench checks installed as well.		

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Saturday, June 23, 2018
Informational			

- 1 Tom Chandler 06/23/2018 7:40 AM Contractor installed line 5 up to station 17+98. Installed MH 5-3. Installed service laterals for lots 29 and 30. Installed tracer wire and trench checks as well. Line 5 is complete.

DEI-Storm - Sewer Construction Inspection Informational	Partial	Saturday, June 23, 2018
---	---------	----------------------------

- 1 Brian Byrd covering my project. Contractor installed 65 L/F of 30" HDPE to CI 6-1. Installed 43 L/F of 30" HDPE to CI 6-2 and 69 L/F of 30" HDPE TO FI 6-3. Poured collars and inverts at end of day.

DEI-Storm - Sewer Construction Inspection	Tom Chandler	Partial	Saturday, June 23, 2018
Informational			

- 1 Tom Chandler 06/21/2018 Contractor installed 140.5 L/F of 24" HDPE to FI 6-4. Installed
171.5 L/F of 24" HDPE to FI 6-5.

DEI-Storm - Sewer	Tom Chandler	Partial	Saturday, June 23, 2018
Construction Inspection			
Informational			

- 1 Tom Chandler 06/23/2018 8:13 AM Contractor poured collars and inverts this morning for structures on line 6. Installed 232 L/F of 24" HDPE to MH 6-6. Installed 32 L/F of 18" HDPE to CI 6-7. Poured collars and inverts in the afternoon for remaining structures.

DEI-Water Line - Construction Inspection	Partial	Saturday, June 23, 2018
Informational		

- 1 Tom Chandler 06/23/2018 8:19 AM Contractor to begin installing water main on Monday. Plans were given to Jay with ESS on Thursday afternoon 6/21/2018. Met with Jay and Jordan about requirements and specs. No questions at that time.

Comments:

