
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Thursday, July 05, 2018
Informational			
1	Brice Lawson 06/12/2018 5:05 PM Larry Bair Construction continued installing the 8" SDR 26 sewer main between MH A6 and MH C1. The service wye has been installed. I informed them that a trench check will be required on the stub. The 8" main was installed to point approx. 18' upstream of the service wye.		
Informational			
2	Blue Nile has exposed the existing MH a-15, and are planning on doing the core drill this afternoon. I have checked the pipe that is on site. This is public sanitary.Steve Robbins 06/18/2018 12:31 PM		
Informational			
3	Blue Nile did not appear to be working today.Steve Robbins 06/21/2018 3:57 PM		
Corrective Action Required			
4	They have done a core drill for the A-line coming out of MH A-15. They did not do the core drill for the D-line coming out of MH A-15,. The contractors -(Blue Nile) were not working today.Steve Robbins 06/22/2018 3:17 PM		
Informational			
5	No work today due to the rain this morning.Steve Robbins 06/25/2018 3:45 PM		
Informational			
6	Blue Nile was not working today, they are still laying pipe starting from existing MH A-15.Steve Robbins 07/02/2018 2:23 PM		
Informational			
7	Blue Nile is not working for the rest of the week, it appears that they have installed 1 stick		

of pipe from existing MH A-15.Steve Robbins 07/05/2018 3:13 PM

Comments:
