

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Proof Roll	Steve Robbins	Passed	Monday, July 16, 2018

Informational

- 1 The proofroll for the fly ash subgrade was done on Monday July 2. Everything has passed, we still have to do another proofroll after the MO -type 5 has been installed and one for the curb.Steve Robbins 07/05/2018 3:41 PM

Informational

- 2 This afternoon we are finishing up the proofroll before the asphalt goes in. It appears to be in very good conditon. The subgrade has been baking in the sun for several days and appears to be very hard.Steve Robbins 07/16/2018 2:27 PM

DEI-Subgrade Inspection	Steve Robbins	Partial	Monday, July 16, 2018
-------------------------	---------------	---------	-----------------------

Informational

- 1 This morning we did a string line inspection of the subgrade to make sure we get a sufficient amout of asphalt. There were a few spots this morning that were not sufficient, They are still doing a few touch-ups. I will re-check at the end of the day.Steve Robbins 07/16/2018 2:02 PM

Comments: