
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20181667, Development - Subdivision
Whispering Woods

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Tuesday, August 07, 2018

Informational

- 1 Tom Chandler 08/07/2018 10:23 AM Begin working on Sanitary sewer main line H. Installed up to station 2+00 and service wye for lot 1. Installed MH H-1. Installed back inside MH H-1 to keep school in service until line H is completed and tested.

Comments:
