
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180252, Development - Site

TAILOR MADE LANDING

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Mandrel	John DiMauro	Failed	Monday, August 27, 2018
DEI-Sanitary Sewer - Vacuum	John DiMauro	Failed	Monday, August 27, 2018
DEI-Sanitary Sewer Construction Inspection	John DiMauro	Partial	Monday, August 27, 2018

Informational

1 John DiMauro 07/25/2018 11:29 AM

The crew on site installed the base section of the new public MH along Hamblen Rd. The MH appears to match the plans. The crew is planning to bore under Hamblen Rd. later today or tomorrow.

Informational

2 John DiMauro 07/26/2018 3:23 PM

The crew on site is working on the bore under the road. They bored and reamed and are working on pushing the casing pipe under the road at this time.

Informational

3 John DiMauro 07/27/2018 3:44 PM

The bore under the road is complete and the casing pipe is installed. The crew was working

on installing the sanitary sewer pipe.

Informational

4 John DiMauro 08/01/2018 3:55 PM

The crew was on site continuing the install for the sanitary sewer line.

Informational

5 John DiMauro 08/03/2018 9:28 AM

The crew is continuing the install of the 8" sanitary line on the private on site section. There appears to be sufficient rock surrounding the pipe.

Informational

6 John DiMauro 08/09/2018 1:56 PM

The crew was on site finishing up the sanitary sewer install. There appears to be sufficient rock surrounding the pipe. The drop for the manhole appears to match the approved plans. The crew is going to encase the drop in concrete this afternoon.

Informational

7 John DiMauro 08/27/2018 3:40 PM

The Temp Stop crew was on site this morning to do the testing for the public sanitary sewer system. The mandrel and vacuum tests failed. The crew is working to make the corrections to the sanitary line to retest later this week.

Comments:
