

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial  
COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	Steve Robbins	Passed	Friday, September 14, 2018
Informational			
1	The servicer water line has been insalled, the water dept. did a tap and brought the meter out and the contractor installed the line. This has all been completed.		
DEI-Curb - Proof Roll	Steve Robbins	Passed	Friday, September 14, 2018
DEI-Street - Proof Roll	Steve Robbins	Passed	Friday, September 14, 2018
DEI-Street - Base Lift	Steve Robbins	Partial	Friday, September 14, 2018
Informational			
1	The base lift has been installed for the road and the parking lot. They still have one side of the road to go the the other wedge lift and they still have the surface to be installed.Steve Robbins 09/14/2018 8:23 AM		
DEI-Stabilized Subgrade	Steve Robbins	Passed	Friday,

September  
14, 2018

Informational

- 1 The contractors used portland cement for the subgrade, they tilled it in with a tiller and used a water tiller. This is on the main road that is coming off of Lakewood way. The road is considered private. I spoke with Dan and we allowed them to not put in MO-type 5. They installed the curbs and the base asphalt on portland with no rock.

**Comments:**

---