

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20173802, Public Works Infrastructure Permit - Commercial  
Residences at Echelon  
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Water Line - Coliform Test 1	John DiMauro	Partial	Thursday, September 27, 2018

**Informational**

1 John DiMauro 09/27/2018 8:07 AM

The last set of samples taken failed.

We collected another set of samples yesterday for line B and delivered them to Blue Valley Labs.

DEI-Water Line - Coliform Test 1	John DiMauro	Failed	Thursday, September 27, 2018
-------------------------------------	--------------	--------	------------------------------------

**Informational**

1 John DiMauro 09/11/2018 3:09 PM

The last set of samples failed for total coliform. The KAT Excavation crew performed a hydrostatic pressure test on water line B yesterday. The hydro test passed so the crew performed a high velocity flush of the line for two hours. Today we collected samples and delivered them to the lab for testing. We will know the results tomorrow.

**Comments:**

