

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20162865, Development - Subdivision

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	John Jackson	Partial	Tuesday, October 02, 2018

Informational

- 1 Holthouse has started with MH c-10, they installed 8" sdr 26 pipe to Mh c-11. They are going toward c-12 . I have checked the materials and everything appears to be correct.
Steve Robbins 08/02/2018 9:01 AM

Informational

- 2 A-12 and A-13 has been installed. They are installing the wyes for the service lines as they go along. They are just installing the wyes now, they will come back and install the service line. I also talked to them about making sure the wyes are at least 4ft. apart and 4ft from the main. Steve Robbins 08/03/2018 11:48 AM

Informational

- 3 Contractor installed approximately 130' feet of 8" SDR-26 piping & manhole C-9. John Jackson 10/02/2018 7:39 AM

Comments: