

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20181586, Building Permit - Residential

Address: 1312 NE GOSHEN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Steve Robbins	Partial	Tuesday, October 02, 2018

Informational

- 1 The driveway has been formed and appears to have 4" of compacted rock. Everthing looks good and is ready to pour.Steve Robbins 10/02/2018 8:27 AM

DEI-Sidewalk Inspection	Steve Robbins	Partial	Tuesday, October 02, 2018
-------------------------	---------------	---------	---------------------------------

Informational

- 1 The sidewalk has been formed and has 4" of rock that has been compacted. At the end of the property line there is a MH that needs to be raised up, I am going to speak with Holthouse about this situation. I told them they can pour up to 2 panels before the MH.Steve Robbins 10/02/2018 8:34 AM

Comments: