

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSITE20180561, Development - Site

TPC Interiors

Address: 1510 SE KINGSPPOINT DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection - Commercial	John DiMauro	Partial	Tuesday, October 02, 2018

Informational

1 John DiMauro 10/02/2018 2:21 PM

The contractor has the 4" sanitary sewer service line installed from the main to the stub at the building. There appears to be sufficient rock bedding and the install appears to match the plans.

Sewer Service Inspection - Commercial	John DiMauro	Partial	Tuesday, October 02, 2018
---------------------------------------	--------------	---------	---------------------------

Informational

1 John DiMauro 10/02/2018 8:35 AM

The contractor has the 4" sewer service line tied onto the existing service lateral stub near the main. The line is ran up to the building. There appears to be sufficient rock under the pipe.

I will return for further inspection once the contractor ties onto the building stub and is ready to backfill.

**Comments:**

