
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Wednesday, October 03, 2018

Informational

1 Brice Lawson 06/12/2018 5:05 PM
Larry Bair Construction continued installing the 8" SDR 26 sewer main between MH A6 and MH C1. The service wye has been installed. I informed them that a trench check will be required on the stub. The 8" main was installed to point approx. 18' upstream of the service wye.

Informational

2 Blue Nile has exposed the existing MH a-15, and are planning on doing the core drill this afternoon. I have checked the pipe that is on site. This is public sanitary. Steve Robbins 06/18/2018 12:31 PM

Informational

3 Blue Nile did not appear to be working today. Steve Robbins 06/21/2018 3:57 PM

Corrective Action Required

4 They have done a core drill for the A-line coming out of MH A-15. They did not do the core drill for the D-line coming out of MH A-15. The contractors -(Blue Nile) were not working today. Steve Robbins 06/22/2018 3:17 PM

Informational

5 No work today due to the rain this morning. Steve Robbins 06/25/2018 3:45 PM

Informational

6 Blue Nile was not working today, they are still laying pipe starting from existing MH A-15. Steve Robbins 07/02/2018 2:23 PM

Informational

7 Blue Nile is not working for the rest of the week, it appears that they have installed 1 stick of pipe from existing MH A-15. Steve Robbins 07/05/2018 3:13 PM

Informational

8 MH A-1 has been installed, they forgot to install sanitary sewer tape, they will bring it tomorrow and install. They are hitting rock and moving slow, they are heading toward MH A-2. MH A-3 that is on-site has a drop set up, I talked with Brian, it does not show this on the plans. He is looking into it. Steve Robbins 07/12/2018 2:06 PM

Informational

9 It appears that Blue Nile is not working today. Steve Robbins 07/13/2018 1:14 PM

Informational

10 It appears that Blue Nile is not working today. Steve Robbins 07/16/2018 3:01 PM

Informational

11 They are working today installing pipe, they also have the sanitary tape. They are hitting a lot of rock. Steve Robbins 07/17/2018 3:59 PM

Informational

12 Blue Nile did not work on Friday, they are working today heading toward MH A-3, they are hitting a lot of rock, they have installed 2 sticks of pipe today. Steve Robbins 07/23/2018 2:02 PM

Informational

13 The Blue Nile crew has been installing sanitary along side the storm, they are keeping the 10 foot distance between them. They are now on MH A-5 and are working toward A-6. This is public and they are installing sewer tape and rock around the pipe. Steve Robbins 09/11/2018 2:59 PM

Informational

14 Bair has core drill into the public sanitary A-4 MH. They have connected to the city public line and are installing an 8" private main. There are 3 wyes on this main. Steve Robbins 09/11/2018 3:07 PM

Informational

15 The Blue Nile crew is still working towards MH A-6, they have hit some rock and have slowed down again. They were not working today. Steve Robbins 09/14/2018 3:52 PM

Informational

16 they will start working toward A-6 again next week. Yesterday they were finishing up D-line, they have to replace the cone on MH D-1 because it was cracked and chipped up. I watched them back-fill and everything seems to be up to standards. Steve Robbins 09/21/2018 3:54 PM

Informational

17 MH A-6 has been installed, it has been wrapped and backfilled. None of the inverts have been poured yet. The A-line is 12". They are working toward A-7, they will set that MH today. A-7 to A-8 will reduce down to 8". Steve Robbins 09/25/2018 10:02 AM

Informational

18 -----
The Blue Nile is working on MH A-8, they are also working on the crossing for B-line and C-line MH's. They are installing rock and backfilling with dirt. Steve Robbins 09/27/2018 1:00 PM

Informational

- 19 All of A-line has been installed and backfilled as of 9/26. They are working on b-line and c-line today and tomorrow. Steve Robbins 10/01/2018 11:30 AM

Informational

- 20 Testing can begin with existing MH a-15 to MH a-1 and a-1 to a-6. These have all been in for 30 days. A-6 to A-8. On my plans I have A-6 going in on 9/3, I had the numbers of the MH confused in cityview. Everything is good to test up to A-6. Steve Robbins 10/03/2018 11:21 AM

DEI-Water Line - Construction Steve Robbins
Inspection

Partial

Wednesday,
October 03,
2018

Informational

- 1 The contractor is on site and are starting the 12" public water line. They are planning on building the waterline first and then doing the tie-in to the existing 8" water line. They are planning on laying pipe today. Steve Robbins 02/26/2018 10:19 AM

Informational

- 2 They have installed the 12x12 tee, no thrust block yet. also have installed the 12x8 reducer and 2- 12" valves. They will install the 45 when they tie in to the 8" line. They are working there way up to the fire hydrant at station 43.73. Steve Robbins 02/26/2018 2:54 PM

Informational

- 3 The 12" butterfly valve and 8" gate valve has been installed at station 16.49 and the tee for the fire hydrant at station 34.73 has also been installed. They are planning on installing thrust blocks and straddle block this afternoon. Steve Robbins 02/27/2018 1:45 PM

Informational

- 4 The water line has been installed up to station 34.73. . The fire hydrants for station 34.73 has not been installed yet. Steve Robbins 02/28/2018 11:51 AM

Informational

- 5 They are continuing the 12" waterline. They have 3 fire hydrants to install. The contractors are working on the end of the water line. Steve Robbins 03/01/2018 12:22 PM

Informational

- 6 All the valves and fire hydrants have been installed. All straddle blocks and thrust blocks have also been installed. They still have a lot of fill to bring in so the water line is covered with rock right now. They still have to bring in 4-5 feet of cover and then they will do the compaction tests for the 2 road crossings and every 300 ft. in the row. I was told they have a tie in crew and they will get in touch with me to do the tie in and water testing. They will continue with the installation of the water line when the fill is in place. Steve Robbins 03/05/2018 3:22 PM

Informational

- 7 The 12" water line has been installed, the water samples have passed, and the hydrostatic pressure test has also passed. They are ready to do the tie in to the existing 8" line. The water line going to the east will not be able to be finished until all the fill has been brought in.

Informational

8 The water dept. came out and did a test shut-down , but i havent heard back from them yet. The next step is for the contractors to do the tie in.Steve Robbins 04/18/2018 3:03 PM

Informational

9 The new water main running along view high has been exposed to the rock, they will start bringing in the fill dirt and doing the compaction tests across the road-Kessler.Steve Robbins 04/30/2018 8:48 AM

Informational

10 I talked with Casey from Blue Nile, they are planning on doing the water tie-in for both sides on view high dr. on wednesday morning at 9 a.m. The water dept. has done a test shutdown already, I am sending them an e-mail to make them aware of the tie-in of wednesday May 9.Steve Robbins 05/04/2018 3:28 PM

Informational

11 The water tie-in on view high dr. will effect only 2 houses. I put fliers on the doors this morning to make sure they have 48 hrs. notice before the shutdown. I have notified the water dept. , they will send a crew out on Wednesday at 9 am to shut the water down. I have spoke with blue nile about having bleach and a mop to clean the pipes for the tie-in. Steve Robbins 05/07/2018 3:01 PM

Informational

12 Yesterday on May 9 we did a tie in on both sides of the existing 8" water line on viewhigh. The water dept. came out and turned the water back on at around 2:30. The contractors, (blue Nile) did not have the valves turned on for the new 12" line. The water dept. had to turn them on, because of this they did not get the fire hydrants flushed, so I did the flush for the hydrants. When i flushed them the water run-off washed away some of the cover for the new 12" line. This morning Blue Nile put a couple of feet of cover over the exposed water line. Shaw Construction is working on getting fill in for the future roads that are going in. The water line tie-in has been completed. Everything on View High DR. has now passed. When the fill has been completed they can install the remainder of the water line that goes along the 2 future roads.Steve Robbins 05/10/2018 10:01 AM

Informational

13 I noted in the grading section that this water line has now been covered with fill and they have done the compaction tests for the crossing of the road on Kessler.Steve Robbins 05/18/2018 3:55 PM

Informational

14 one of the Blue Nile crews has connected to the existing valve on the main that has been installed already on View High Dr. They have installed 5 bends with the 5 thrust blocks for the 8" water main all the way down to village park dr.They did not install the fire hydrant yet, it will be a road crossing. It is not on the plans but they are going to install a crossing for the water line so they can connect for the private .Steve Robbins 08/10/2018 4:01 PM

Informational

15 Blue Nile has installed the fire hydrant at station 3+08.73 along with the valve, they have also installed the thrust block. They have not installed fire hydrant at station 7+51.63 . They have also installed all the bends and thrust blocks going down kessler. They stopped when they got to the fire hydrant and now have jumped over to storm.Steve Robbins 08/13/2018

1:23 PM

Informational

16 I am waiting on the contractor to do the hydrostatic pressure test on this partial water line so we can get to the water sampling. Steve Robbins 08/30/2018 8:51 AM

Informational

17 They are continuing to install the water line, they are at the corner kessler dr. The plans only showed 2 valves, i spoke with Gene and he said we needed 3. Blue Nile agreed to install the other. We are at the end where we have an in- line fire hydrant. That has been installed at the end of kessler. Steve Robbins 09/25/2018 10:21 AM

Informational

18 the blue Nile has been working on the 12" waterline going down village park dr. They are working toward the fire hydrant with the in-line valve. They are also going to install a road crossing for the connection of the back-flow preventer and water meter vault. Steve Robbins 09/27/2018 1:22 PM

Informational

19 The fire hydrant for station 7+51.63 has been installed and the temporary in line fire hydrant on station 9+21.12. They have also installed the in-line fire hydrant for station 10+16.45. The 12" water line for the temp in line fire hydrant has been installed. Steve Robbins 10/01/2018 11:42 AM

Informational

20 The water line has been installed except for the crossing on village park dr. We are also waiting for 2 butterfly valves. Steve Robbins 10/03/2018 11:51 AM

Comments:
