
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180411, Development - Subdivision

The Reserve at Stoney Creek 3rd Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Air Test	Tom Chandler	Partial	Thursday, October 04, 2018

Informational

1 Tom Chandler 10/04/2018 3:34 PM Air tested Line 1. tested from existing MH A-7 to MH 1-1 for 7m34s and from MH 1-2 to MH 1-3 for 8m48s. both sections passed. Tested Line A from MH A-9 to MH A-10 for 8m36s and from MH A-10 to MH A-11 for 7m34s. Both sections passed.

DEI-Sanitary Sewer - Vacuum	Tom Chandler	Partial	Thursday, October 04, 2018
-----------------------------	--------------	---------	----------------------------------

Informational

1 Tom Chandler 10/04/2018 3:48 PM Vacuum tested Manholes 1-1 and MH 1-3 for 2m30s. Both passed test. Vacuum tested MH A-9,A-10 and A-11 for 2m30s. All passed testing.

DEI-Sanitary Sewer - Air Test	Tom Chandler	Failed	Thursday, October 04, 2018
-------------------------------	--------------	--------	----------------------------------

Corrective Action Required

1 Sanitary Sewer Testing needs to be completed.
Tom Chandler 10/04/2018 3:45 PM Air tested from MH 1-1 to MH 1-2. Line would not air up. Contractor will need to locate problem and make repairs. Will have to wait 30 days after repairs have been made to retest.

DEI-Sanitary Sewer - Vacuum Tom Chandler

Failed

Thursday,
October 04,
2018

Corrective Action Required

- 1 Tom Chandler 10/04/2018 3:51 PM Manhole 1-2 failed vacuum test. Will need to make repairs and retest.

Comments:
