

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSUBD20162865, Development - Subdivision

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Subgrade Inspection	Steve Robbins	Passed	Friday, October 26, 2018

Informational

1 Spalding is installing fly -ash for the subgrade. They are using a tiller and a water truck for the installation of the fly-ash. Olsen has been on site doing the testing. Steve Robbins 10/23/2018 7:38 AM

Informational

2 The fly ash has been installed for all the roads. Olsen has been on-sight doing the testing. They had a tiller on sight and was tilling in the fly ash. Steve Robbins 10/26/2018 7:44 AM

DEI-Sanitary Sewer Construction Inspection	John Jackson	Partial	Friday, October 26, 2018
---	--------------	---------	--------------------------------

Informational

1 Holthouse has started with MH c-10, they installed 8" sdr 26 pipe to Mh c-11. They are going toward c-12 . I have checked the materials and everything appears to be correct. Steve Robbins 08/02/2018 9:01 AM

Informational

2 Contractor completed the instalation of sanitary sewer line. Installing apporximately 140' feet of 8" SDR-26 PVC on line C Sta 1+90 to 3+30.

**Comments:**

