
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20162865, Development - Subdivision

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Proof Roll	Steve Robbins	Failed	Friday, October 26, 2018

Informational

- 1 This was a proofroll for the subgrade. The fly ash did not have time to set up, it was pumping in several spots on the first street. Steve Robbins 10/26/2018 7:50 AM

DEI-Sanitary Sewer Construction Inspection	John Jackson	Partial	Friday, October 26, 2018
---	--------------	---------	--------------------------------

Informational

- 1 Holthouse has started with MH c-10, they installed 8" sdr 26 pipe to Mh c-11. They are going toward c-12 . I have checked the materials and everything appears to be correct. Steve Robbins 08/02/2018 9:01 AM

Informational

- 2 Contractor completed the instalation of sanitary sewer line. Installing apporximately 140' feet of 8" SDR-26 PVC on line C Sta 1+90 to 3+30.

DEI-Sanitary Sewer - Air Test	John Jackson	Partial	Friday, October 26, 2018
-------------------------------	--------------	---------	--------------------------------

Informational

- 1 Air test passed on lines F,G & C from Manhole 10-14. Air tested on the remaining portion of line C will be performed after the required 30 days after installation As per Spec. .

DEI-Sanitary Sewer - Mandrel John Jackson Partial Friday,
October 26,
2018

Informational

- 1 Mandrel passed on line F,G & C from Manhole 10-14. Line C will be completed after the required 30 days, after installation as per Spec. .

DEI-Sanitary Sewer - Vacuum John Jackson Partial Friday,
October 26,
2018

Informational

- 1 Vacuum test passed on Manholes on Line F,G & C on Maholes 10-14. The remaining portion of Line C will tested after it clears the 30 days after installation as per Spec. .

DEI-Sanitary Sewer John Jackson Partial Friday,
Construction Inspection October 26,
2018

Informational

- 1 Tracer wire passed on line F,G & C from Manholes 10-14. The test on the remaining tracer wire will be performed when the rest of Line C has passed the 30 day interval after installation as per Spec. .

DEI-Subgrade Inspection Steve Robbins Passed Friday,
October 26,
2018

Informational

- 1 Spalding is installing fly -ash for the subgrade. They are using a tiller and a water truck for the installation of the fly-ash. Olsen has been on site doing the testing. Steve Robbins 10/23/2018 7:38 AM

Informational

- 2 The fly ash has been installed for all the roads. Olsen has been on-sight doing the testing. They had a tiller on sight and was tilling in the fly ash. Steve Robbins 10/26/2018 7:44 AM

Comments:
