
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20180333, Building Permit - Residential

Address: 1607 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Joe Starlin	Passed	Wednesday, November 07, 2018

Corrective Action Required

1 Arrived to do inspection. Work still needed to be done. Returned after 2pm and had to make more adjustments. Inspection is complete. Aggregate was compacted and forms set to spec. Ready for pour.

Corrective Action Required

2 Joe Starlin 11/07/2018 3:57 PM Inspected the driveway 11/5/2018. The driveway is in spec.

Comments:
