

Inspection Summary

Permit #: PRSUBD20182996, Development - Subdivision

Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Friday, November 16, 2018

Informational

1 Prior to 11/15/18 they bored under Victoria RD and installed sanitary sewer. 11/15/18 They placed sanitary pipe and back filled 90.51 LF from A1 to A2.

DEI-Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Friday, November 16, 2018
---	-------------	---------	---------------------------------

Informational

1 Joe Starlin 11/16/2018 3:29 PM The crew placed 130.17 LF sanitary pipe and back filled from A2 to A3. Then installed one 45 ft lateral run.

Comments: