

# Inspection Summary

Permit #: PRSUBD20180411, Development - Subdivision  
The Reserve at Stoney Creek 3rd Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	John DiMauro	Partial	Wednesday, December 12, 2018

Informational

- 1 The Redford Construction crew is installing the 12" C900 water line along SW Georgetown east of SW Stoney creek Dr. They currently have approximately 28'ft installed.

I will return for further inspection.

Informational

- 2 The Redford crew installed the 12" water line along SW Georgetown DR from station 0+00 to 4+86.16

They relocated the the permanent Hydrant assembly at station 4+09.71 and poured the thrust blocks. At the cap end near 0+00 the crew poured the straddle block for the testing purpose. The install appears to match the approved plans and meets the City of LS standard specifications.

Informational

- 3 The Redford crew is continuing the 12" water line along SW Georgetown Dr.

Informational

- 4 John DiMauro 12/12/2018 9:15 AM

The Redford crew is working on water line 7. The crew is working at station 9+56.97

They are digging to prepare to install pipe.

Comments:

