

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182996
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Vacuum	Joe Starlin	Passed	Friday, January 18, 2019

Corrective Action Required:

1	Misc	1/16/19 9:15am 32 degrees out side The vacuum gauge has been verified. The vacuum test on manhole A-5 is complete and passed. 9:45am The vacuum test on manhole A-4 failed. 11:00am The vacuum test on A-1 is complete and passed. Testing will resume at 12:30pm. Vacuum test at A-2 12:50pm is complete and passed. Vacuum test at A-3 has been completed and passed. 1:20pm the crew is working to repair manhole A-4. 2:10pm The crew could not fix manhole A-4. Talked with Jim from Beemer Construction. Jim said they would try again on Friday 1/18/19.
---	------	---

Corrective Action Required:

2	Misc	1/18/19 manhole A-4 has been vacuum tested and passed.
---	------	--

Comments: