

# Inspection Summary

Permit #: PRSITE20183167, Development - Site

SUMMIT SQUARE PHASE II

Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, February 12, 2019

Informational

- 1 The contractor dug up the existing public MH that is located on Donovan rd. They also had to remove a small section of storm pipe in order to put there shoring in the trench. The contractor core drilled into the MH and inserted a boot in order to connect the private 8" sanitary line to the existing MH. Steve Robbins 02/12/2019 4:00 PM

Comments: