

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182996
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Wednesday, December 12, 2018

Informational:

1	Misc	Joe Starlin 11/16/2018 3:29 PM The crew placed 130.17 LF sanitary pipe and back filled from A2 to A3. Then installed one 45 ft lateral run.
---	------	---

Informational:

2	Misc	Inspected the install of MH A-3 and 14 feet of pipe at 8:45am. Returned for inspection in the afternoon approximately 125 feet of sanitary pipe was installed.
---	------	--

Corrective Action Required:

3	Misc	Inspected 70 feet of sanitary main and 16 feet of lateral with trench check.
---	------	--

Corrective Action Required:

4	Misc	10:30 am Sanitary line has been placed from A-3 to approximately 100 feet past A-4 with service Lines to the east and west installed. Alpha Omega Geotech is on site and doing compaction tests during backfill. 2:40 pm sanitary line has been placed to A-5 with a service line on the east side. One more service line needs to be installed.
---	------	--

Corrective Action Required:

5	Misc	10:40 AM Beemer Construction finished laying sanitary service line and poured two inverts and three trench checks.
---	------	--

Comments: