

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20184050
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John DiMauro	Partial	Tuesday, March 19, 2019

Informational:

1 Misc

The Redford crew is continuing the install of sanitary line 3-A.

They installed the service laterals for lots 64 & 65. The crew plans to pour the trench checks later this afternoon when the fill arrives.

The crew is going to leave the trench checks exposed for me to inspect first thing in the morning.

Comments: