

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182996
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Thursday, March 21, 2019

Informational:

1 Misc

Approximately 130 ft of PC 235 pipe has been installed . The crew has also places tracer wire and adequate amount of gravel has been placed above and below pipe.

Informational:

2 Misc

3-21-19 The crew, upon arrival, poured concrete kickers and thrust blocks on all appropriate locations. The crew is continuing on water lines through out today.

Comments: