

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182996
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Monday, April 01, 2019

Informational:

1	Misc	Approximately 130 ft of PC 235 pipe has been installed . The crew has also places tracer wire and adequate amount of gravel has been placed above and below pipe.
---	------	---

Informational:

2	Misc	3-21-19 The crew, upon arrival, poured concrete kickers and thrust blocks on all appropriate locations. The crew is continuing on water lines through out today.
---	------	--

Informational:

3	Misc	3-21-19 The crew laid 84ft of water line.
---	------	---

Corrective Action Required:

4	Misc	3-26-19 The Beemer crew are getting ready to have Magnum Boring start boarding to water line on Douglas.
---	------	--

Informational:

5	Misc	3-26-19 The crew have placed 100ft of water line and placed a hydrant.
---	------	--

Informational:

6	Misc	2-27-19 The Beemer crew have poured kickers and are starting to install more water line.
---	------	--

Informational:

7	Misc	2-27-19 The Beemer crew have poured kickers and are starting to install more water line.
---	------	--

Informational:

8	Misc	2-27-19 The Beemer crew have poured kickers and are starting to install more water line.
Informational:		
9	Misc	3-27-19 The crew placed approximately 80ft of water line.
Informational:		
10	Misc	3-28-19 The crew have placed both boxes for fire line, water line is all the way across Douglas Road. They are back filling before rain sets in.
Informational:		
11	Misc	3-28-19 The crew have placed both boxes for fire line, water line is all the way across Douglas Road. They are back filling before rain sets in.
Informational:		
12	Misc	4-1-19 The crew did 110ft west side of 90. 80ft north of 90. Water line.

Comments: