

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20184050
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John DiMauro	Partial	Wednesday, April 03, 2019

Informational:

1 Misc

The Redford crew is continuing the sanitary install for line 3-A.

The crew set MH A-2 and has the 8" line installed from MH A-1 to A-2. The crew poured the invert for MH A-1 yesterday. Photos are attached. The crew also installed the service lateral for lot 63 and plans to pour the trench check this afternoon. I will return for further inspection this afternoon.

Informational:

2 Misc

The Redford crew installed the trench checks for lots 51, 52, 53, 54, 64 & 65. The checks appeared to be installed according to the city standards.

The crew is continuing the install to the south from MH A-1.

Informational:

3 Misc

The Redford crew is continuing the install of sanitary line 3-A.

They installed the service laterals for lots 64 & 65. The crew plans to pour the trench checks later this afternoon when the fill arrives.

The crew is going to leave the trench checks exposed for me to inspect first thing in the morning.

Informational:

4 Misc

The Redford crew is continuing the install for sanitary sewer line 3-A.

The crew has MH A-3 set and the 8" main line run between A-2 & A-3. The crew has the service laterals set for lots 62 & 61 and plans to pour the trench checks this afternoon. The install appears to match the approved plans and meets the City of LS specifications. Photos are attached.

Informational:

5 Misc

The Redford crew installed the sanitary service laterals and trench checks for lots 55, 56, 57, 59, 60, & 61. Photos are attached.

Informational:

6 Misc

The Redford crew is preparing to core into the existing MH 55-59 at station 2+75.64

I will return for further inspection later this morning and afternoon.

Informational:

7 Misc

The Redford crew cored into the existing MH 55-59 at station 2+75.64

They have MH B-1 set and the pipe run between the two manholes.

Informational:

8 Misc

Redford is continuing the sanitary install for line B. The crew is breaking rock just south of MH B-1 for their trench.

I will return today for further inspection.

Informational:

9 Misc

The Redford crew has set MH B-2 and poured the inverts for MH B-1 & MH B-2, photos are attached. The 8" sewer line is ran between these manholes and run to approximately station 4+00.

Comments: