

Inspection Summary

Permit #: PRSUBD20182996, Development - Subdivision
OAKVIEW STORAGE PHASE II
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Thursday, April 11, 2019
Informational			
1	Joe Starlin 11/16/2018 3:29 PM The crew placed 130.17 LF sanitary pipe and back filled from A2 to A3. Then installed one 45 ft lateral run.		
Informational			
2	Inspected the install of MH A-3 and 14 feet of pipe at 8:45am. Returned for inspection in the afternoon approximately 125 feet of sanitary pipe was installed.		
Corrective Action Required			
3	Inspected 70 feet of sanitary main and 16 feet of lateral with trench check.		
Corrective Action Required			
4	10:30 am Sanitary line has been placed from A-3 to approximately 100 feet past A-4 with service Lines to the east and west installed. Alpha Omega Geotech is on site and doing compaction tests during backfill. 2:40 pm sanitary line has been placed to A-5 with a service line on the east side. One more service line needs to be installed.		
Corrective Action Required			
5	10:40 AM Beemer Construction finished laying sanitary service line and poured two inverts and three trench checks.		
Informational			
6	2-13-19 The crew at Oak View dug up sanitary line at the north end of manhole A-4 and at A-2 to repair sags in the lines. They are back filled and waiting 30 days for testing.		
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Passed	Thursday, April 11, 2019
Informational			

1 Joe Starlin 11/16/2018 3:29 PM The crew placed 130.17 LF sanitary pipe and back filled from A2 to A3. Then installed one 45 ft lateral run.

Informational

2 Inspected the install of MH A-3 and 14 feet of pipe at 8:45am. Returned for inspection in the afternoon approximately 125 feet of sanitary pipe was installed.

Corrective Action Required

3 Inspected 70 feet of sanitary main and 16 feet of lateral with trench check.

Corrective Action Required

4 10:30 am Sanitary line has been placed from A-3 to approximately 100 feet past A-4 with service Lines to the east and west installed. Alpha Omega Geotech is on site and doing compaction tests during backfill. 2:40 pm sanitary line has been placed to A-5 with a service line on the east side. One more service line needs to be installed.

Corrective Action Required

5 10:40 AM Beemer Construction finished laying sanitary service line and poured two inverts and three trench checks.

Informational

6 2-13-19 The crew at Oak View dug up sanitary line at the north end of manhole A-4 and at A-2 to repair sags in the lines. They are back filled and waiting 30 days for testing.

Informational

7 The sanitary line is complete and has passed all tests including camera .

Comments:
